

ID	Task Name	Duration	Start	Finish	Predecessors
1	2021 Street Maintenance	3 days	Wed 6/30/21	Fri 7/2/21	
2	Pre-Construction meeting	1 day	Wed 6/30/21	Wed 6/30/21	
3	Mobilization	1 day	Thu 7/1/21	Thu 7/1/21	
4	Erosion Control	1 day	Fri 7/2/21	Fri 7/2/21	
5	NW 2nd Ave	8 days	Mon 7/5/21	Wed 7/14/21	
6	R&R Concrete Curb & Sidewalk	3 days	Mon 7/5/21	Wed 7/7/21	
7	Remove AC on 2nd AVE	1 day	Mon 7/12/21	Mon 7/12/21	
8	Grind 2nd Ave	1 day	Tue 7/13/21	Tue 7/13/21	
9	Pave 2nd Street	1 day	Wed 7/14/21	Wed 7/14/21	
10	SW 13th AVE	29 days?	Tue 7/6/21	Fri 8/13/21	
11	R&R Concrete Curb & Sidewalk	4 days	Tue 7/6/21	Fri 7/9/21	
12	4" Grind Cracked Areas 13th	1 day	Wed 7/21/21	Wed 7/21/21	
13	Asphalt Reconstruct	4 days	Thu 7/15/21	Tue 7/20/21	
14	Grind 6' on 13th AVE	2 days	Fri 7/23/21	Mon 7/26/21	
15	Pave 13th AVE	4 days	Tue 7/27/21	Fri 7/30/21	14
16	Asphalt Pavement Markings	5 days	Mon 8/9/21	Fri 8/13/21	
17	<New Task>				
18	S Redwood Street	30 days	Mon 7/12/21	Fri 8/20/21	
19	R&R Concrete Curb & Sidewalk	4 days	Mon 7/12/21	Thu 7/15/21	
20	Remove AC	2 days	Tue 7/27/21	Wed 7/28/21	14
21	Lower MH & WV	3 days	Mon 7/26/21	Wed 7/28/21	
22	Cement Treat Redwood	5 days	Thu 7/29/21	Wed 8/4/21	20
23	Asphalt Pavement	4 days	Mon 8/9/21	Thu 8/12/21	
24	Adjust Manholes	2 days	Fri 8/13/21	Mon 8/16/21	23
25	Restore Existing Traffic Signal Loops	5 days	Fri 8/13/21	Thu 8/19/21	23
26	Signs	1 day	Fri 8/20/21	Fri 8/20/21	25

